

Last 5 Financial Years dispatch of Spacechem

S. No.	Financial Year	Dispatch Quantum (MT)
1	2021-22	11,640.00
2	2022-23	14,210.00
3	2023-24	14,475.00
4	2024-25	15,560.00
5	2025-26	17,280.00
Total		73,165.00



A handwritten signature in blue ink is written over a circular blue stamp. The stamp contains the text "SPACECHEM ENGINEERS PVT. LTD." around the top edge, "GHAZIABAD" in the center, and a small star at the bottom.

कार्यालय उप मुख्य इंजीनियर (निर्माण) तृतीय, द्वितीय तल, निर्माण भवन, डी. आर. एम. आफिस के पास, आसरावा, अहमदाबाद	 पश्चिम रेल्वे WESTERN RAILWAY	Office of the Dy.Chief Engineer/C/III, 2nd Floor, Nirman Bhavan Nr.DRM's office, Asarva, Ahmedabad
--	--	--

No.ADI/III/ROB-Khokhra/01

Dated : 21-02-2023

COMPLETION CERTIFICATE


Ref:- Your letter No. SE-PR-069/2022-23/Khokhra/119 dated 20-02-2023

1	Name of the Firm	M/s Spacechem Engineers Pvt. Ltd., (Name changed from M/s Spacechem Enterprises)
2	Status of firm	Pvt. Ltd. Company
3	Registered office address of the firm	M/s Spacechem Engineers Pvt. Ltd., C-120, Bulandshahar Road, Industrial Area, Ghaziabad-201009, Uttar Pradesh (India)
4	In case of JV Firm	Not Applicable
	(i) Name of the lead member and other member	Not Applicable
	(ii) Status of lead member and other member (Sole Proprietor/Partnership firm/Limited Company etc.)	Not Applicable
	(iii) Share of interest of each member of JV	Not Applicable
5	Name of work	Tender No Dy.CE/C/II/ADI/ ROB-Khokhra/01: Construction of 4-Lane Road Over Bridge 2 x 2 Lanes each having span of 92 Mtrs. through Truss type Steel open web girder by dismantling of existing Road Over Bridge at KM 493/6-7 (Khokhra Bridge) on Geratpur – Ahmedabad section between stations Maninagar – Ahmedabad.
6	Date of Acceptance letter	26-09-2018
7	Contract agreement No. & Date	Dy.CE/C/II/ADI/CA-177 dated 26.03.2019
8	Cost of works (as per original contract agreement)	Rs. 22,88,85,478.39,
9	Cost of supplementary agreement, if any	Revised Cost of work Rs.41,31,01,033.03
10	Original date of completion	25-03-2020, Extended further upto 30-11-2022.
11	Actual date of completion	30-11-2022
12	Details of extension	-
	(i) On Railway account	From 26-03-2020 to 30-11-2022 without penalty.
	(ii) On Contractor's account	NIL
13	Final Cost of work (as per final bill)	Final Bill Under process.
14	If final bill not paid, the amount paid up to date upto	Rs.43,45,61,530 (including PVC bill of Rs.3,47,01,609.00 and Diff. of GST release Rs.5,62,292.00)
15	Scope and nature of work (see note below for details)	1. Dismantling of existing bridge with deck slab by Diamond SAW cutting method using Diamond SAW Cutter. 2. Pile work of 1200mm dia RCC bored pile of 25 meters depth (using Hydraulic Rig i.e. MAIT) – Quantity executed 1423 Mtrs. 3. One of the largest Pile Cap castings having volume 643 Cum in one go. 4. Construction of Abutment, Abutment Cap, Pier and Pier Cap. 5. Supply, Fabrication, Erection & Launching of 2 span of 92 Mtr Truss having weight 2120 MT.
16	Performance	Satisfactory

The above facts and contents of the certificate are true on the date of issue as checked and verified from records.

The certificate is issued on demand.

 Signature
 Name
 Designation



 (Prashant Singh)
 Dy.Chief Engineer/C/III,
 Western Railway,
 Ahmedabad

उप मुख्य अभि. (नि.) तृतीय
 प. रेल्वे, अहमदाबाद.
 Dy. Chief Engineer (C)-III
 W. Rly., Ahmedabad.

(32)

NORTH CENTRAL RAILWAYOffice of the,
Dy. Chief Engineer/Const.,
N.C.Rly. Kanpur.


No. Dy. CE/C/ALJN/R/Cont-62/CNB

Dated 18.08.2022.

TO WHOM IT MAY CONCERN

Sn.	Particulars	Remarks
1.	Description of work in detail	Construction of 4 lane ROB with BOW string girder (72 m.span) and composite girder in lieu of L.C.No.147-B between km.1415/37-1416/3 at Dadri station in TDL-GZB section.
2.	Share of M/s. Spacechem Enterprises	49%
3.	Name of contractor with address.	M/s. Spacechem - ABCI (JV), C - 120 Industrial area site, Bulandshahar Road Ghaziabad.
4.	Date of acceptance/LAO	380-W/CE/C/N/ALD/Dadri/2016 Dated: 07.09.2016
5.	Agreement No. & date	380-W/CE/C/N/ALD/Dadri/2016 Dated: 27.02.2017.
6.	Original agreement cost	Rs.24,41,98,790/-
7.	Revised cost	Rs.25,50,39,896.54
8.	Date of completion as per C.A	06.03.2018
9.	Actual date of completion	28.04.2021.
10.	Gross weight of structural steel	1291 MT
11.	Payment made for structural steel	Rs.14,72,99,618/-
12.	Total payment made to the firm up to CC-XXXVI	Rs.25,50,39,896.54 + 2,50,15,499.65 (PVC) Total Rs.28,00,55,396.19
13.	Brief description of nature & scope of work	Welded type (RDSO standard) BOW string girder (2x 72 mtr.+2x42 mtr.) on well foundation.
14.	Performance of contractor.	Satisfactory

It is certified that the above work has been completed successfully within provision of contract.


Dy. Chief Engineer/Const.,
N.C.Rly., Kanpur.



L.No. Dy.CE/RSW/GWL/Tender/0121

Date:- 22.01.2025

WORK COMPLETION CERTIFICATE

1	Name of Work	CONSTRUCTION OF 4 LANE ROB (1*72 SPAN) IN LIEU OF L-XING NO. 117 AT KM 1131/1-2 (JHANSI-GWALIOR ROAD) IN JHANSI KANPUR SECTION.
2	Contract Agreement (C/A) No and date	DYCE/RSW/GWL/ROB/RUB/22/03 dated: 23.07.2022.
3	Name of firm with address	M/S SPACE CHEM ENGINEERS PRIVATE LIMITED C-120, BULANDSHAHR ROAD INDUSTRIAL AREA GHAZIABAD-201009
4	Nature of entity (Sole. Prop/Partnership firm /Company/Joint Venture firm/Registered Society/registered Trust etc.)	Private Limited Company.
5	Original/Revised value of contract agreement.	30,36,46,181.18
6	Final value of contract as completed. (If final bill paid)	Final bill & Final PVC is in progress.
7	Date of award of contract	19.05.2022
8	Has the work physically been completed in all respect as per contract agreement?	Yes
9 i.	If yes actual date of physical completion	31.12.2024
ii	Whether extension to DOC given with penalty or without penalty	DOC extended without penalty upto 30.11.2024
10	Total payment made in above contract till date.	30,16,04,491.3 without PVC
11	Detailed scope of work	• Construction of Sub- structure • Supplying, fabricating and launching of Bow string Girder (NHAI loading) • Span of Bridge 2 x 72.00 M.
12	Present status of work	Final Bill & Final PVC is in progress.
13	Performance of Contractor (Satisfactory/ Unsatisfactory)	Satisfactory

This certificate issued on the request of the contractor.

 22/01/25
Dy.Chief Engineer-II
Gati Shakti Unit Gwalior
North Central Railway

Office of Dy.CE-II/GSU/GWL, Near RRI Cabin, Laxmanpura, Tansen Road, Gwalior PIN: 474002
(mail id: dycegsugwl@gmail.com)

**Northern Railway
Construction Organization**

**Office of the
DyChief Engineer/Const
Northern Railway, Varanasi**

No787-A/cs/Dy. CE/C-I/LKO

Date: 29.11.2021

TO WHOM IT MAY CONCERN

This is to certify that M/s Spacechem Enterprises, C-120, Industrial Area, Site-I, Bulandshahar Road, Ghaziabad, have completed the undernoted work in this unit.

1	Name of work	Varanasi-Construction of Br. No. 24 of span 1x45m open web girder with well foundation, extension of Bridges No. 25, 26 and 27, earth work in filling in embankment including blanketing etc. and other ancillary works to provide connection with proposed doubling of Aunrihar-Manduadih Section in BSB Yard of Lucknow Division
2.	Date of award of contract	31.12.2015
3.	Accepted cost of work	Rs. 7,50,41,355.72
4	Contract Agreement No.	787-A/cs/Dy.CE/C-I/LKO Dated 23.03.2016
5	Original date of completion	30.12.2016
6	Extension of date of completion (if any)	14 th Nos. of extension upto 30.08.2021 with PVC and without Penalty under clause 17-A of GCC
7	Actual date of completion	30.06.2021
8	Up to date payment	Rs. 9,55,54,878.46 including PVC (86241629.77 + PVC 93,13,248.69 = 9,55,54,878.46)
9.	Scope of major work	1. Br No. 24 - OWG 45.6M span with sleeper 2. Br No. 25 - 6.0x6.1M RCC box bridge 3. Br No. 26- 12.5M span Duplex girder complete with sleeper 4. Br No. 27 - 18.5M span plate girder complete with sleeper 5. RCC Retaining wall 550m long 6. Formation work (Earthwork + blanketing) 7. Pile work on Br No. 27 (1.00m dia & 18m depth with testing pile and routine testing)
10	Constitution of firm	Sole proprietorship firm
11	Performance of contractor	Satisfactory

(S B Malik)

Dy. Chief Engineer/Const.
Northern Railway, Varanasi



इरकॉन इन्टरनेशनल लिमिटेड
नवरत्न कम्पनी
(भारत सरकार का उपक्रम)
IRCON INTERNATIONAL LIMITED
NAVRATNA COMPANY
(A Govt. of India Undertaking)



IRCON/2067/KG/322

Date: 08.05.2026
15

WORK PERFORMANCE CERTIFICATE

This is to certify that M/s. Spacechem Engineers Pvt. Ltd., (Formerly known as M/s Spacechem Enterprises) C-120, Bulandshahar Road Industrial Area, Ghaziabad-201009 is our working agency for the doubling work of Kiul-Gaya Section.

Work Progress Certificate is as under.

1	Name of the Agency	:	M/s. Spacechem Engineers Pvt. Ltd., (Formerly known as M/s Spacechem Enterprises) C-120, Bulandshahar Road Industrial Area, Ghaziabad - 201009		
2	Name of Work	:	"Supply Fabrication, Assembly, Erection/ Launching of Steel Bridge Girder for Br. No. 66, 100, 104, 146, 179, 213, 240 and 268 and other allied steel structures works in project in connection with Kiul - Gaya rail line doubling project."		
3	Contract Agreement No. & date	:	IRCON/2067/KIUL GAYA/18 dated 21.05.2019		
4	Original Cost of works (as per Contract Agreement)	:	Original Contract Value: Rs. 48,21,11,199.32 Revised Contract Value: Rs. 69,54,73,739.39		
5	Date of Award of Contract	:	22.04.2019		
6	Original completion date as per contract agreement	:	22.07.2020		
7	Work done Summary		Value of Work done	PVC Value	%
			Till RA 47th	Till 14th PVC	Complete
			Rs. 66,52,84,509/-	Rs. 7,96,61,830/-	95.66 %
8	Total Work Done including PVC		Rs. 74,49,46,347/-		
9	Status of Work	:	Substantially Completed (95.66%)		

Status of bridges attached as Annexure I

This certificate is being issued on request of M/s. Spacechem Engineers Pvt. Ltd. Vide their letter no 002 dated 07.04.2026 for participation in tendering only.

(Vijender Singh)
Executive Director/Works

Copy to: GM/PH, Kiul Gaya Project

Annexure I

STATUS OF BRIDGES UNDER KIUL GAYA RAIL LINE DOUBLING PROJECT								
CONTRACTOR: SPACECHEM ENGINEERS PVT. LTD.								
S. No.	Br. No.	Type of Bridge	Span Length (mtr.)	No. of Spans	Cumulative Length (mtr.)	Unit Weight /span (MT)	Total Weight (MT)	Remarks
1	29	Open Web Girder	30.5	12	366	72.364	868.368	Completed
2	66			6	183		434.184	Completed
3	100			5	152.5		361.820	Completed
4	179			9	274.5		651.276	Completed
	Total Length/Weight of Open Web Girders				976 mtr.		2315.648	MT
5	268	Composite Plate Girder	18.3	12	219.6	25.722	308.664	Completed
6	240			9	164.7		231.498	Completed
7	213			8	146.4		205.776	Completed
8	104			9	164.7		231.498	Completed
9	146			16	292.8		411.552	Completed
	Total Length/Weight of Composite Girders				988.2 mtr.		1388.988	MT
10	Shiekhpora	Foot Over Bridge	36.43	1	36.43	104.57	104.57	Completed
11	Wazirganj	Foot Over Bridge	43.68	1	43.68	182.26 Approx.	182.26	Completed, final touch-up in progress
12	Warisali-ganj	Foot Over Bridge	30.475	1	30.475	119.62 Approx.	119.62	Completed
13	Kashichak	Foot Over Bridge	44.300	1	44.3	157.48 Approx.	157.48	WIP
	Total Weight of Foot Over Bridges						563.93	MT
	Overall Weight						4268.566	MT